



POLICE CHOWKI

No dates added

Attendance summary

Total Labours on-site

5

Labour / Vendor	Total Present 5 P	Total Half Days 0 H	Total Absents 0 A	Total OT H (0 H)
My Labour (0)	0 P	0 H	0 A	0 H
Vendor Labour (5)	5 P	0 H	-	0 H
Nagesh Begar SC	4 P	0 H	0 A	0 H
Suresh Kota 1	1 P	0 H	0 A	0 H

Vendor: Nagesh Begar SC

Labour (By count)

Total Labours on-site

4

Labour Type	Full Day Count 4 P	Half Day Count 0 H	Total OT Hours (0 Hrs)
Helper Monthly wage: ₹0.00 OT wage: ₹0.00/hr	2 P	-	0Hrs
Mason Monthly wage: ₹0.00 OT wage: ₹0.00/hr	2 P	-	0Hrs

Daily Records			
Labour Type	Total	20 MAY Wed	21 MAY Thu
Helper	2 P	1	1
	0 H	0	0
	OT (0 H)	-	-
Mason	2 P	1	1
	0 H	0	0
	OT (0 H)	-	-

Vendor: Suresh Kota 1

Labour (By count)

Total Labours on-site

1

Labour Type	Full Day Count 1 P	Half Day Count 0 H	Total OT Hours (0 Hrs)
helper Monthly wage: ₹0.00 OT wage: ₹0.00/hr	1 P	-	0Hrs
mason Monthly wage: ₹0.00 OT wage: ₹0.00/hr	-	-	0Hrs

Daily Records			
Labour Type	Total	20 MAY Wed	21 MAY Thu
helper	1 P	1	0
	0 H	0	0
	OT (0 H)	-	-
mason	0 P	0	0
	0 H	0	0
	OT (0 H)	-	-

Work Updates

Suresh Kota 1(Count wise)

20th May 2026

Overall

Remarks- Cleaning work

Nagesh Begar SC(Count wise)

21st May 2026

Overall Remarks- Plastering work and concrete work 12'6"x4'3"=53.12 sft

20th May 2026

Overall Remarks- Plastering work -2x6'8"x5'9"=76.59 sft